



Private VIP Residence Najmat Abu Dhabi Al Reem Island		
--	---	---

APPROVAL OF SUB-CONTRACTOR / SUPPLIER

Project :	Private VIP Residence	Project Code:	
		Date :	23-Apr-2018
Plot No / Location	Plot RR6-4 - Najmat Abu Dhabi - Alreem Island	Ref. No. :	PQ-C-024/ Rev. 00
Main Contractor	Centroid Constructions		
Departement	<input type="checkbox"/> Architectural <input checked="" type="checkbox"/> Civil <input type="checkbox"/> Electrical <input type="checkbox"/> Mechanical <input type="checkbox"/> structural		
Work Description	Roof Clay Tiles Works		
S.No.	Bead Specified Sub-Contractor	Same as Specified	Alternative Proposed Sub-Contractor
1	N/A	Green Art Technical Services L.L.C	-
2	-	-	
3	-	-	
4			
Enclouser	Prequalification		
Reason for Alternation	-		
Contractor's PM: (Signature & Date)	Received by BEAD: (Signature & Date)		

<div style="display: flex; justify-content: space-between;"> <input type="checkbox"/> Approved <input checked="" type="checkbox"/> Approved As Noted / Resubmit <input type="checkbox"/> Resubmit <input type="checkbox"/> Rejected </div>			
Engineer's Representative Comments: Status: Approved As Noted / Resubmit			
Comments	* This is an approval (on principles) subject to strictly address all given attached comments =>		
	* Refr to the attached comments sheet and address otherwise this initial approval will be cancelled		
	Initial		
Signed By:	Signature:	Date:	
Hand Over to:	Signature:	Date:	
Client Approval:	Signature:	Date:	
Comments			
			

Reference : PQ C 024

Revision No. : 00

Submittal Date : 23-April-2018

Contractor's Name : CENTROID Constructions

Subject : Pre-qualification – Approval of Sub-Contractor/Supplier
Roof Clay Tiles Works
(M/s Green Art Technical Services LLC)

Approval Code : **Approved as Noted/Resubmit**

Engineer's Comments;

With reference to the above subject and to PQ Q 024 Rev. 00 dated 23rd April 2018 Roof Clay Tiles Works (M/s Green Art Technical Services LLC), please be informed that the submittal has been reviewed and given the status "Approved As Noted / Resubmit"; M/s Green Art Technical Services LLC is approved in principles subject to completion of fabrication facility survey/visit of sub-contractor company's capabilities (with positive feedback reports) for the proposed steel structure works services and satisfactory submission of the following:

1. The procure documents/information provided by Contractor is not stamped neither by Contractor nor by proposed sub-contractor.
2. The provided organization chart is only indicating blank positions without any means or references, submit Company's Particular organizational chart proposed for this project along with key staff CV's.
3. Submit Company's QA/QC procedures manuals, quality control and testing program intended to the project.
4. Submit Company's safety manuals.
5. Arrange a visit to the fabrication facility within a week to evaluate the manufacturing process and their internal QA/QC procedures.
6. List of Materials and Sources/Country of Origin intended to be used in the project.
7. The typical test forms, checklist and reports shall be submitted for evaluation.
8. Subject to submit satisfactory shop drawings in compliance with the Architectural drawings.
9. Contractor shall confirm that M/s Green Art Technical Services LLC has enough resources to fulfill the project scope, all skilled labor shall be direct not be third party.
10. Specific method of statement, material submittals, ITP, shop drawings and risk assessments to be submitted for review in due course as per project contract documents. Contractor to clearly specify the Scope of Work and the Matrix of Responsibilities.
11. Full Compliance Certificate to contract documents to be submitted.
12. Warranty of a product and installation as per specification.

Contractor to address/comply/confirm all the above and resubmit along with a detailed compliance statement is undertaking/confirming/complying all the above (indicating some approximate time frame) for Engineer's review.

Fadi T. Kassab
Sr. Resident Engineer